



2704 West Creek Road

Florence, Vt. 05744

P: 802-483-6469

Project Update – Killington Access Road Phase 1B

Date: 5/17/2024

Work for the week of 5/20/2024

Monday will see a break in the blasting. Drilling will continue throughout the day prepping for Tuesday. Going forward, there will be one blast per day between the hours of 11AM and 1PM. Expect for a brief traffic stoppage within that time frame daily.

Trucks will start to enter and exit from the bottom as we begin to haul out the blasted rock. Please be cautious of trucks entering Route 4.

Sewer work will continue as the transfer to the temporary system is completed. Work to remove the old sewer structures will begin this week. As the structures are removed, we will also begin moving more dirt out from the East end of the project that remains over the sewer line and along the existing power line. This will be loaded into haul trucks and taken to the dump site. Trucks will stay in the closed shoulder.

Work for the week of 5/27/2024

Work for the following week will be a continuation of drilling and blasting rock. Dump trucks will be entering and exiting the site to load out this rock. This will continue through the week.

Piping materials may begin to arrive along with precast structures. Some sand and gravels may also be delivered depending on the progress of the blasting operations.

Again, please stay cautious of any trucks entering and exiting onto Route 4 as deliveries are made. Also be aware that a water truck is actively working to keep dust under control and will be pulling in and out of the site every 1.5 to 2 hours.

Another update will be provided in one week and will detail further updates or any changes to this schedule

Thank-you,