



2704 West Creek Road

Florence, Vt. 05744

P: 802-483-6469

Project Update – Killington Access Road Phase 1B

Date: 5/10/2024

Work for the week of 5/13/2024

Drilling and blasting will continue, starting at the intersection of Route 4 and the Access Road. Last week we did blast higher up to get a feel for the process, but also limited any delays along adjacent roads. This week, expect traffic to stop during blasting activities. Again, this will only last for about 10 minutes, so please be patient on the roads!

Temporary sewer line will be installed along the east side of the Access Road. Additional trucks will be occasionally hauling in and out of the project but overall, we will be waiting on the blasting activities prior to major earth movement going forward.

Work for the week of 5/20/2024

Work for the following week will be a continuation of drilling and blasting rock. Dump trucks will be entering and exiting the site to load out this rock. This will continue through the week.

Once the temporary sewer line is completed the previous week, we will begin removing the existing sewerline and sewer manholes. Haul trucks will take out any additional fill, at a slower rate than previously observed, but will remain in the closed shoulder of Route 4.

Again, please stay cautious of any trucks entering and exiting onto Route 4 as deliveries are made. Also be aware that a water truck is actively working to keep dust under control and will be pulling in and out of the site every 1.5 to 2 hours.

Another update will be provided in one week and will detail further updates or any changes to this schedule

Thank-you,