



2704 West Creek Road

Florence, Vt. 05744

P: 802-483-6469

Project Update – Killington Access Road Phase 1B

Date: 6/21/2024

Work for the week of 6/24/2024

Expect drilling and blasting this entire week. By the end of the week we will be close to finishing up the blasting operations. Any remaining blasting will be finished early the following week.

We will begin the week installing sewer line from Route 4 working up the Access Road. We also plan to install the last sewer manhole along Route 4. We were delayed on this work waiting on some materials for crossing over the future water line.

Also, this week expect us to test dig holes for where the future power poles are to be installed. This is in prep for Green Mountain Power to decide if enough rock was blasted or if they need to drill deeper for the poles

More rock will be hauled out this week. Expect sand and gravels to be hauled on site to build up the road base as the rock is removed.

Saturday will be a continuation of some drainage pipe installation and rock removal.

Work for the week of 7/1/2024

Work for the following week should be the completion of major drilling and blasting if not completed already. Green Mountain Power will be on site installing the power poles along the Western edge of the road.

We will continue installing water and sewer lines. Also, expect more sand and gravels to be installed as we push to get the road base gravels installed. Some work along the slopes will also occur as we are starting to achieve final design and will begin the topsoil installation along with seed and mulch.

This will be a shorter week and work will only be until Wednesday. We will not work Thursday or Friday

A continuation of dust control will be happening as we get into warmer and drier weather, so continue to be aware of the water truck entering and exiting from the job site

Please be cautious of trucks entering and exiting on Saturdays (other than Fourth of July weekend).

Thank-you,